

## PORTABLE APPLIANCE (PAT) TESTING CERTIFICATE CERTIFICATE No: PLATFORM-20260528081400

South Petherton Youth Club  
South Petherton  
Somerset  
TA13 5AU

The following work was carried out at the address above

*Appliances on site at time of test, over one year old.*

Company issuing this Certificate

GO Electrical  
Laurel Cottage, Brister End  
Yetminster  
Dorset  
DT9 6NH  
07828046579  
garyoliverelectrical@gmail.com  
CPS Enrolment No: 29965

Issued on

28/05/2026

Inspected by  
Gary Oliver

Reviewed by  
Gary Oliver

Recommended re-test

**29/05/2027**

Certificate generated by electraform® certification software 2026 | [www.electraform.co.uk](http://www.electraform.co.uk)

CERTIFICATE NO: PATFORM-20260528081400

## PORTABLE APPLIANCE TEST CERTIFICATE

Testing in accordance with the Electricity at Work Regulations & The  
Code of Practice for in-service inspection and testing of electrical appliances

### DETAILS OF THE CLIENT / PERSON ORDERING THE CERTIFICATE

<b>Client name</b> Reach Alternative Education		<b>Address</b> -	
<b>Town</b> -		<b>County</b> -	
<b>Postcode</b> -	<b>Telephone</b> -	<b>Mobile</b> -	<b>Email</b> -

### DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT

<b>Occupier name</b> -	<b>Description of premises</b> <input type="checkbox"/> Domestic <input type="checkbox"/> Commercial <input type="checkbox"/> Industrial <input checked="" type="checkbox"/> Other
<b>Address</b> South Petherton Youth Club	<b>Extent of the appliance testing covered by this certificate</b> Appliances on site at time of test, over one year old.
<b>Town</b> South Petherton	
<b>County</b> Somerset	
<b>Postcode</b> TA13 5AU	
<b>Telephone</b> -	

### AGREED AND OPERATIONAL LIMITATIONS ON THE APPLIANCE TESTING

<b>Agreed &amp; Operational limitations including the reasons</b>	<b>Agreed with</b> Client
<b>Number</b>	<b>Type</b>
<b>Limitation description</b>	

### COMMENTS ON THE TESTING



**Comments regarding the findings during the testing**

None

### DETAILS OF THE COMPANY

<b>Trading title</b> GO Electrical	<b>Postcode</b> DT9 6NH	<b>Company email</b> garyoliverelectrical@gmail.com
<b>Address</b> Laurel Cottage, Brister End	<b>Telephone no</b> 07828046579	<b>Website</b> -
<b>Town</b> Yetminster	<b>Mobile number</b> -	
<b>County</b> Dorset	<b>Enrolment no</b> 29965	

### DECLARATION

<b>Testing carried out by</b>		<b>Report authorised by</b>	
<b>Name</b> Gary Oliver	<b>Signature</b> 	<b>Name</b> Gary Oliver	<b>Signature</b> 
<b>Position</b> Electrician	<b>Date</b> 28/05/2026	<b>Position</b> Electrician	<b>Date</b> 28/05/2026

### NEXT INSPECTION


I, recommend that the appliances at this location are re-tested no later than

29/05/2027


## APPLIANCE COUNT

No of appliances tested

126







No of appliances passed 

125

No of appliances failed 

1

## APPLIANCE SUMMARY

Appliance no	Appliance Description	Appliance Location	Test date	Re-test period	Test result
208	Heater	Rear office	28/05/2026	12m	
209	Tall Lamp	Rear office	28/05/2026	12m	
210	Floor lamp	rear office	28/05/2026	12m	
211	Charger	rear office	28/05/2026	12m	
212	Table Lamp	Rear office	28/05/2026	12m	
213	Salt rock lamp	Rear offie	28/05/2026	12m	
214	Table Lamp	rear room	28/05/2026	12m	
215	Ext lead	Rear room	28/05/2026	12m	
216	Wall light	rear room	28/05/2026	12m	
217	Heater	rear room	28/05/2026	12m	
218	Festoon lights	rear room	28/05/2026	12m	
219	Floor lamp	rear room	28/05/2026	12m	
220	Nintendo switch	rear room	28/05/2026	12m	
221	Wall light	rear room	28/05/2026	12m	
222	TV	rear room	28/05/2026	12m	
223	Floor lamp	rear room	28/05/2026	12m	
224	Floor lamp	Main hall	28/05/2026	12m	
225	Mist machine	Main hall	28/05/2026	12m	
226	Floor lamp	Main hall	28/05/2026	12m	
227	Heater	Main hall	28/05/2026	12m	
228	Fridge	Main hall	28/05/2026	12m	
229	Weird light	Main hall	28/05/2026	12m	
230	Festoon lights	Main hall	28/05/2026	12m	
231	Globe	Main hall	28/05/2026	12m	
232	TV	Main hall	28/05/2026	12m	
233	Wifi Booster	Main hall	28/05/2026	12m	
234	Festoon lights	Main hall	28/05/2026	12m	
235	Wall light	Main hall	28/05/2026	12m	
236	Festoon lights	Main hall	28/05/2026	12m	
237	Extension lead	Main hall	28/05/2026	12m	
238	Light	Main hall	28/05/2026	12m	
239	Fridge	Main hall	28/05/2026	12m	
243	Screen	Main hall	28/05/2026	12m	

Appliance no	Appliance Description	Appliance Location	Test date	Re-test period	Test result
240	Festoon lights	Main hall	28/05/2026	12m	✓
241	Extension lead	Main hall	28/05/2026	12m	✓
242	Toaster	main hall	28/05/2026	12m	✓
244	Hifi	Main hall	28/05/2026	12m	✓
245	Festoon lights	Main hall	28/05/2026	12m	✓
246	Lamp	Main hall	28/05/2026	12m	✓
247	Freezer	Main hall	28/05/2026	12m	✓
248	Extension lead	Main hall	28/05/2026	12m	✓
249	Floor light LED bar	Main hall	28/05/2026	12m	✓
250	Reach Lamp	Main hall	28/05/2026	12m	✓
251	Microwave	Kitchen	28/05/2026	12m	✓
252	Whisk	Kitchen	28/05/2026	12m	✓
254	Air Fryer	Kitchen	28/05/2026	12m	✓
253	Kettle	Kitchen	28/05/2026	12m	✓
255	Kettle	Kitchen	28/05/2026	12m	✓
256	Fridge	Kitchen	28/05/2026	12m	✓
257	Extension lead	Cosy room	28/05/2026	12m	✓
258	Wall Heater	Cosy room	28/05/2026	12m	✓
259	Hex light	Cosy room	28/05/2026	12m	✓
260	Festoon lights	Cosy room	28/05/2026	12m	✓
261	Lamp	Small office	28/05/2026	12m	✓
262	Radio	Small office	28/05/2026	12m	✓
263	Lamp	Small office	28/05/2026	12m	✓
264	Heater	Small office	28/05/2026	12m	✓
265	Extension lead	Small office	28/05/2026	12m	✓
266	Extension lead	Small office	28/05/2026	12m	✓
267	Heater	Small office	28/05/2026	12m	✓
268	Fan	Office	28/05/2026	12m	✓
269	Small Iron	Office	28/05/2026	12m	✓
270	Floor lamp	Office	28/05/2026	12m	✓
271	Monitor	Main office	28/05/2026	12m	✓
274	Charger	Main office	28/05/2026	12m	✓
273	Lamp	Main office	28/05/2026	12m	✓
275	Floor lamp	Main office	28/05/2026	12m	✓
276	Floor lamp	Main office	28/05/2026	12m	✓
277	Extension lead	Office	28/05/2026	12m	✓
278	Walkie talkie charger	Main office	28/05/2026	12m	✓

Appliance no	Appliance Description	Appliance Location	Test date	Re-test period	Test result
272	Laptop Charger	Main office	28/05/2026	12m	✓
279	Switch	Main office	28/05/2026	12m	✓
280	Laptop charger	Main office	28/05/2026	12m	✓
281	Fan	Main office	28/05/2026	12m	✓
282	Robot	Main office	28/05/2026	12m	✓
283	Extension lead	Main office	28/05/2026	12m	✓
284	table Lamp	Main office	28/05/2026	12m	✓
285	Salt rock lamp	Main office	28/05/2026	12m	✓
286	TV	Main office	28/05/2026	12m	✓
287	Fire Stick	Main office	28/05/2026	12m	✓
288	Desk Lamp	Main Office	28/05/2026	12m	✓
290	Smart meter	main office	28/05/2026	12m	✓
289	Laminator	Main office	28/05/2026	12m	✓
291	Extension lead	Main office	28/05/2026	12m	✓
292	Printer	Main office	28/05/2026	12m	✓
293	Doorbell	Main office	28/05/2026	12m	✓
294	Monitor	Main office	28/05/2026	12m	✓
295	CCTV	Main office	28/05/2026	12m	✓
296	Router	Main office	28/05/2026	12m	✓
297	Router	Main office	28/05/2026	12m	✓
298	Router	Main office	28/05/2026	12m	✓
299	Ethernet switch	Main office	28/05/2026	12m	✓
300	Hoover	Cupboard	28/05/2026	12m	✓
301	Shredder	Main office	28/05/2026	12m	✓
302	Extension lead	Store	28/05/2026	12m	✓
303	Label printer	Main office	28/05/2026	12m	✓
305	Toastie Machine	Kitchen	28/05/2026	12m	✓
306	Blender	Kitchen	28/05/2026	12m	✓
308	Wii	Main hall	28/05/2026	12m	✓
312	Fly Zapper	Kitchen	28/05/2026	12m	✓
315	Keyboard	Rear room	28/05/2026	12m	✓
142	Extension lead	Rear room		12m	✓
311	TV lead	Main room	28/05/2026	12m	✓
304	Laptop Charger	Main office	28/05/2026	12m	✓
307	Table lamp	Office	28/05/2026	12m	✓
309	USB charger	Main Hall	28/05/2026	12m	✓
310	Speaker	Main Hall	28/05/2026	12m	✓

Appliance no	Appliance Description	Appliance Location	Test date	Re-test period	Test result
313	Pressure Washer	Office	28/05/2026	12m	✓
314	Laminator	Cupboard	28/05/2026	12m	✓
316	White round lamp	Rear room	28/05/2026	12m	✓
317	Foot Spa	Rear room	28/05/2026	12m	✓
318	IEC Lead	Rear room	28/05/2026	12m	✓
319	IEC Lead	Rear room	28/05/2026	12m	✓
320	DVD Player	Rear room	28/05/2026	12m	✓
321	Casio	Rear room	28/05/2026	12m	✓
322	Table lamp	Rear room	28/05/2026	12m	✓
323	Beam Lamp	Rear room	28/05/2026	12m	✓
324	Extension Lead	Rear room	28/05/2026	12m	✓
325	Fridge	Rear room	28/05/2026	12m	✓
326	Foot Spa	Rear room	28/05/2026	12m	✓
327	Foot Spa	Rear room	28/05/2026	12m	✓
328	DVD Player	Rear room	28/05/2026	12m	✓
329	Glitter Ball	Rear room	28/05/2026	12m	✓
330	Light machine	Rear room	28/05/2026	12m	✓
331	Projector	Rear room	28/05/2026	12m	✓
332	Light Bar IEC lead	Rear room	28/05/2026	12m	✓


## APPLIANCE COUNT

No of appliances tested

126



No of appliances passed 

125

No of appliances failed 

1

## APPLIANCE TESTS AND READINGS

Appliance no	Appliance Description	Appliance Location	Test type	Earth reading (Ω)	Ins-res reading (MΩ)	Load reading (kVA)	Leakage reading (mA)	Test date	Re-test due	Test result
208	Heater	Rear office	C1N	Pass	Pass	13	-	28/05/2026	12m	
209	Tall Lamp	Rear office	C2N	-	Pass	3	-	28/05/2026	12m	
210	Floor lamp	rear office	C2N	-	Pass	3	-	28/05/2026	12m	
211	Charger	rear office	C2N	-	Pass	-	-	28/05/2026	12m	
212	Table Lamp	Rear office	C2N	-	Pass	3	-	28/05/2026	12m	
213	Salt rock lamp	Rear office	C2N	-	Pass	3	-	28/05/2026	12m	
214	Table Lamp	rear room	C2N	-	Pass	3	-	28/05/2026	12m	
215	Ext lead	Rear room	EXT	Pass	Pass	13	-	28/05/2026	12m	
216	Wall light	rear room	C2N	-	Pass	-	-	28/05/2026	12m	
217	Heater	rear room	C1N	Pass	Pass	13	-	28/05/2026	12m	
218	Festoon lights	rear room	C2N	-	Pass	3	-	28/05/2026	12m	
219	Floor lamp	rear room	C2N	-	Pass	3	-	28/05/2026	12m	
220	Nintendo switch	rear room	C2N	-	Pass	-	-	28/05/2026	12m	
221	Wall light	rear room	C2N	-	Pass	-	-	28/05/2026	12m	
222	TV	rear room	C2N	-	Pass	3	-	28/05/2026	12m	
223	Floor lamp	rear room	C2N	-	Pass	3	-	28/05/2026	12m	
224	Floor lamp	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	
225	Mist machine	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	
226	Floor lamp	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	
227	Heater	Main hall	C1N	Pass	Pass	13	-	28/05/2026	12m	
228	Fridge	Main hall	C1N	Pass	Pass	13	-	28/05/2026	12m	
229	Weird light	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	
230	Festoon lights	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	
231	Globe	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	
232	TV	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	
233	Wifi Booster	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	
234	Festoon lights	Main hall	C2N	-	Pass	5	-	28/05/2026	12m	
235	Wall light	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	
236	Festoon lights	Main hall	C2N	-	Pass	5	-	28/05/2026	12m	
237	Extension lead	Main hall	EXT	Pass	Pass	13	-	28/05/2026	12m	
238	Light	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	
239	Fridge	Main hall	C1N	Pass	Pass	13	-	28/05/2026	12m	

Appliance no	Appliance Description	Appliance Location	Test type	Earth reading (Ω)	Ins-res reading (MΩ)	Load reading (kVA)	Leakage reading (mA)	Test date	Re-test due	Test result
243	Screen	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	✓
240	Festoon lights	Main hall	C2N	-	Pass	5	-	28/05/2026	12m	✓
241	Extension lead	Main hall	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
242	Toaster	main hall	C1N	Pass	Pass	7	-	28/05/2026	12m	✓
244	Hifi	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	✓
245	Festoon lights	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	✓
246	Lamp	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	✓
247	Freezer	Main hall	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
248	Extension lead	Main hall	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
249	Floor light LED bar	Main hall	C2N	-	Pass	-	-	28/05/2026	12m	✓
250	Reach Lamp	Main hall	C2N	-	Pass	3	-	28/05/2026	12m	✓
251	Microwave	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
252	Whisk	Kitchen	C2N	-	Pass	3	-	28/05/2026	12m	✓
254	Air Fryer	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
253	Kettle	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
255	Kettle	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
256	Fridge	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
257	Extension lead	Cosy room	EXT	Pass	Pass	10	-	28/05/2026	12m	✓
258	Wall Heater	Cosy room	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
259	Hex light	Cosy room	C2N	-	Pass	-	-	28/05/2026	12m	✓
260	Festoon lights	Cosy room	C2N	-	Pass	3	-	28/05/2026	12m	✓
261	Lamp	Small office	C2N	-	Pass	3	-	28/05/2026	12m	✓
262	Radio	Small office	C2N	-	Pass	-	-	28/05/2026	12m	✓
263	Lamp	Small office	C2N	-	Pass	3	-	28/05/2026	12m	✓
264	Heater	Small office	C1N	Pass	Pass	5	-	28/05/2026	12m	✓
265	Extension lead	Small office	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
266	Extension lead	Small office	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
267	Heater	Small office	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
268	Fan	Office	C2N	-	Pass	3	-	28/05/2026	12m	✓
269	Small Iron	Office	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
270	Floor lamp	Office	C2N	-	Pass	3	-	28/05/2026	12m	✓
271	Monitor	Main office	C1N	Pass	Pass	5	-	28/05/2026	12m	✓
274	Charger	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
273	Lamp	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
275	Floor lamp	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
276	Floor lamp	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓



Appliance no	Appliance Description	Appliance Location	Test type	Earth reading (Ω)	Ins-res reading (MΩ)	Load reading (kVA)	Leakage reading (mA)	Test date	Re-test due	Test result
277	Extension lead	Office	EXT	-	Pass	5	-	28/05/2026	12m	✓
278	Walkie talkie charger	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
272	Laptop Charger	Main office	C2N	-	Pass	5	-	28/05/2026	12m	✓
279	Switch	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
280	Laptop charger	Main office	C2N	-	Pass	5	-	28/05/2026	12m	✓
281	Fan	Main office	C2N	-	Pass	5	-	28/05/2026	12m	✓
282	Robot	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
283	Extension lead	Main office	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
284	table Lamp	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
285	Salt rock lamp	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
286	TV	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
287	Fire Stick	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
288	Desk Lamp	Main Office	C2N	-	Pass	3	-	28/05/2026	12m	✓
290	Smart meter	main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
289	Laminator	Main office	C2R	-	Pass	13	-	28/05/2026	12m	✓
291	Extension lead	Main office	EXT	Pass	Pass	13	-	28/05/2026	12m	✓
292	Printer	Main office	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
293	Doorbell	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
294	Monitor	Main office	C2N	-	Pass	5	-	28/05/2026	12m	✓
295	CCTV	Main office	C2N	-	Pass	5	-	28/05/2026	12m	✓
296	Router	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
297	Router	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
298	Router	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
299	Ethernet switch	Main office	C2N	-	Pass	-	-	28/05/2026	12m	✓
300	Hoover	Cupboard	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
301	Shredder	Main office	C2N	-	Pass	13	-	28/05/2026	12m	✓
302	Extension lead	Store	EXT	Pass	Pass	13	N/A	28/05/2026	12m	✓
303	Label printer	Main office	C2N	-	Pass	3	-	28/05/2026	12m	✓
305	Toastie Machine	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
306	Blender	Kitchen	C2N	-	Pass	5	-	28/05/2026	12m	✓
308	Wii	Main hall	C2N	-	Pass	Pass	-	28/05/2026	12m	✓
312	Fly Zapper	Kitchen	C1N	Pass	Pass	13	-	28/05/2026	12m	✓
315	Keyboard	Rear room	C2N	-	Pass	-	-	28/05/2026	12m	✓
142	Extension lead	Rear room	EXT	Pass	Pass	13	-		12m	✓
311	TV lead	Main room	C2N	-	Pass	13	-	28/05/2026	12m	✓
304	Laptop Charger	Main office	C1N	Pass	Pass	5	-	28/05/2026	12m	✓

Appliance no	Appliance Description	Appliance Location	Test type	Earth reading ( $\Omega$ )	Ins-res reading (M $\Omega$ )	Load reading (kVA)	Leakage reading (mA)	Test date	Re-test due	Test result
307	Table lamp	Office	C2N	-	Pass	3	-	28/05/2026	12m	✓
309	USB charger	Main Hall	C2N	-	Pass	-	-	28/05/2026	12m	✓
310	Speaker	Main Hall	C2N	-	Pass	-	-	28/05/2026	12m	✓
313	Pressure Washer	Office	C2N	-	Pass	13	Pass	28/05/2026	12m	✓
314	Laminator	Cupboard	C2N	-	Pass	5	-	28/05/2026	12m	✓
316	White round lamp	Rear room	C2N	-	Pass	-	-	28/05/2026	12m	✓
317	Foot Spa	Rear room	C2N	-	Pass	5	-	28/05/2026	12m	✓
318	IEC Lead	Rear room	C1R	Pass	Pass	13	Pass	28/05/2026	12m	✓
319	IEC Lead	Rear room	C1R	Pass	Pass	13	Pass	28/05/2026	12m	✓
320	DVD Player	Rear room	C2N	-	Pass	5	Pass	28/05/2026	12m	✓
321	Casio	Rear room	C2N	-	Pass	-	Pass	28/05/2026	12m	✓
322	Table lamp	Rear room	C2N	-	Pass	3	Pass	28/05/2026	12m	✓
323	Beam Lamp	Rear room	C2N	-	Pass	13	Pass	28/05/2026	12m	✓
324	Extension Lead	Rear room	EXT	Pass	Pass	13	Pass	28/05/2026	12m	✓
325	Fridge	Rear room	C1N	Pass	Pass	13	Pass	28/05/2026	12m	✓
326	Foot Spa	Rear room	C2N	-	Pass	3	-	28/05/2026	12m	✓
327	Foot Spa	Rear room	C2N	-	Pass	3	-	28/05/2026	12m	✓
328	DVD Player	Rear room	C2N	-	Pass	5	Pass	28/05/2026	12m	✓
329	Glitter Ball	Rear room	C2N	-	Pass	5	-	28/05/2026	12m	✓
330	Light machine	Rear room	C2N	-	Pass	13	-	28/05/2026	12m	✓
331	Projector	Rear room	C2N	-	Pass	13	Pass	28/05/2026	12m	✓
332	Light Bar IEC lead	Rear room	C2N	-	Pass	13	Pass	28/05/2026	12m	✓

<b>Name</b>	<b>PAT tester serial no</b>	<b>Microwave leakage detector serial no</b>
Gary Oliver	-	-

## APPLIANCE COUNT

No of appliances tested

126

No of appliances passed ✓

125

No of appliances failed ✗

1

## APPLIANCE CHECKS

Appliance no	Appliance Description	Appliance Location	Visual check	Earth check	Ins-res check	Polarity check	Load check	Leakage check	Test date	Test result
208	Heater	Rear office	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
209	Tall Lamp	Rear office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
210	Floor lamp	rear office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
211	Charger	rear office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
212	Table Lamp	Rear office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
213	Salt rock lamp	Rear office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
214	Table Lamp	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
215	Ext lead	Rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
216	Wall light	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
217	Heater	rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
218	Festoon lights	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
219	Floor lamp	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
220	Nintendo switch	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
221	Wall light	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
222	TV	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
223	Floor lamp	rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
224	Floor lamp	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
225	Mist machine	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
226	Floor lamp	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✗
227	Heater	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
228	Fridge	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
229	Weird light	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
230	Festoon lights	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
231	Globe	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
232	TV	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
233	Wifi Booster	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
234	Festoon lights	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
235	Wall light	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
236	Festoon lights	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
237	Extension lead	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
238	Light	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
239	Fridge	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
243	Screen	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓

Appliance no	Appliance Description	Appliance Location	Visual check	Earth check	Ins-res check	Polarity check	Load check	Leakage check	Test date	Test result
240	Festoon lights	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
241	Extension lead	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
242	Toaster	main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
244	Hifi	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
245	Festoon lights	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
246	Lamp	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
247	Freezer	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
248	Extension lead	Main hall	✓	✓	✓	✓	✓	✓	28/05/2026	✓
249	Floor light LED bar	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
250	Reach Lamp	Main hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
251	Microwave	Kitchen	✓	✓	✓	✓	✓	✓	28/05/2026	✓
252	Whisk	Kitchen	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
254	Air Fryer	Kitchen	✓	✓	✓	✓	✓	✓	28/05/2026	✓
253	Kettle	Kitchen	✓	✓	✓	✓	✓	✓	28/05/2026	✓
255	Kettle	Kitchen	✓	✓	✓	✓	✓	✓	28/05/2026	✓
256	Fridge	Kitchen	✓	✓	✓	✓	✓	✓	28/05/2026	✓
257	Extension lead	Cosy room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
258	Wall Heater	Cosy room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
259	Hex light	Cosy room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
260	Festoon lights	Cosy room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
261	Lamp	Small office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
262	Radio	Small office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
263	Lamp	Small office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
264	Heater	Small office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
265	Extension lead	Small office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
266	Extension lead	Small office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
267	Heater	Small office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
268	Fan	Office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
269	Small Iron	Office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
270	Floor lamp	Office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
271	Monitor	Main office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
274	Charger	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
273	Lamp	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
275	Floor lamp	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
276	Floor lamp	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
277	Extension lead	Office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
278	Walkie talkie charger	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓

Appliance no	Appliance Description	Appliance Location	Visual check	Earth check	Ins-res check	Polarity check	Load check	Leakage check	Test date	Test result
272	Laptop Charger	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
279	Switch	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
280	Laptop charger	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
281	Fan	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
282	Robot	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
283	Extension lead	Main office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
284	table Lamp	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
285	Salt rock lamp	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
286	TV	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
287	Fire Stick	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
288	Desk Lamp	Main Office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
290	Smart meter	main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
289	Laminator	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
291	Extension lead	Main office	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
292	Printer	Main office	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
293	Doorbell	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
294	Monitor	Main office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
295	CCTV	Main office	✓	N/A	✓	✓	✓		28/05/2026	✓
296	Router	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
297	Router	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
298	Router	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
299	Ethernet switch	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
300	Hoover	Cupboard	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
301	Shredder	Main office	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
302	Extension lead	Store	✓	✓	✓	✓	N/A	N/A	28/05/2026	✓
303	Label printer	Main office	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
305	Toastie Machine	Kitchen	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
306	Blender	Kitchen	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
308	Wii	Main hall	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
312	Fly Zapper	Kitchen	✓	✓	✓	✓	✓	N/A	28/05/2026	✓
315	Keyboard	Rear room	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
142	Extension lead	Rear room	✓	✓	✓	✓	✓	N/A		✓
311	TV lead	Main room	✓	N/A	✓	✓	✓	N/A	28/05/2026	✓
304	Laptop Charger	Main office	✓	✓	✓	✓	✓	✓	28/05/2026	✓
307	Table lamp	Office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
309	USB charger	Main Hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
310	Speaker	Main Hall	✓	N/A	✓	✓	✓	✓	28/05/2026	✓

Appliance no	Appliance Description	Appliance Location	Visual check	Earth check	Ins-res check	Polarity check	Load check	Leakage check	Test date	Test result
313	Pressure Washer	Office	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
314	Laminator	Cupboard	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
316	White round lamp	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
317	Foot Spa	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
318	IEC Lead	Rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
319	IEC Lead	Rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
320	DVD Player	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
321	Casio	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
322	Table lamp	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
323	Beam Lamp	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
324	Extension Lead	Rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
325	Fridge	Rear room	✓	✓	✓	✓	✓	✓	28/05/2026	✓
326	Foot Spa	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
327	Foot Spa	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
328	DVD Player	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
329	Glitter Ball	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
330	Light machine	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
331	Projector	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓
332	Light Bar IEC lead	Rear room	✓	N/A	✓	✓	✓	✓	28/05/2026	✓

Name

PAT tester serial no

Microwave leakage detector serial no

Gary Oliver

-

-

APPLIANCE COUNT

No of appliances tested

126

No of appliances passed

125

No of appliances failed

1

APPLIANCE FAILURES

Appliance no	Appliance Description	Appliance Location	Test date	Reason	Recommendation	Test result
226	Floor lamp	Main hall	28/05/2026	Damaged lamp holder	Bin	

Name

PAT tester serial no

Microwave leakage detector serial no

Gary Oliver

-

-

**PORTABLE APPLIANCE TESTING GUIDANCE FOR RECIPIENTS**

**This certificate is an important and valuable document which should be retained for future reference.**

1. The purpose of this Certificate is to confirm, so far as reasonably practicable, whether or not the electrical appliances tested are in a satisfactory condition for continued service. The certificate should identify any damage, deterioration, defects, and/or conditions which may give rise to danger, with a recommendation on how best to deal with the appliance. (*see FAILURES*).
2. The person ordering the Certificate should have received this Certificate without watermarks and the inspector/company should have retained a duplicate.
3. This Certificate should be retained in a safe place
4. The *AGREED AND OPERATIONAL LIMITATIONS* section should identify fully the extent of appliances or areas covered by this Certificate and any limitations on the testing. The inspector should have agreed these aspects with the person ordering the Certificate and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the testing was carried out.
5. Some operational limitations such as inability to gain access to appliances or an item of equipment may have been encountered during the inspection. The inspector should have noted these.
6. For safety reasons, the appliances should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next test is due is stated at the bottom of the first page or on the front cover of the certificate pack.